# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Providing Gym Equipments in Ward No. 11 (kuvempunagara), Vidyaranyapura Sub Division. |
| 2 | Amount of Work Portion | 18,25,000.00 |
| 3 | Estimated Cost | 20.00 Lakhs |
| 4 | Name of Contractor | T. Nataraj |
| 5 | Agreement No | 12/16/17 |
| 6 | No and date under which work order issued | 12/2017-18 D: 05.04.2017 |
| 7 | Time limit originally fixed for completion | 90 Days |
| 8 | Date of application by the contractor for granting extension of time | 28.06.2017 |
| 9 | Date of receipt of application in the sub division office | 28.06.2017 |
| 10 | Extension granted if any | |
| | i) | No |
| | ii) | No |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | 60% |
| 12 | Work carried out during 1st extension | - |
| 13 | Work carried out during 2nd extension | - |
| 14 | Time now applied for | 260 Days |
| 15 | Date of recommending time limit applied for | 20.03.2018 |
| 16 | Whether the original application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | on 20.03.2018, Completed |
| 18 | Probable time required for completion of remaining work | 260 |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | - |
| 20 | Whether notice as per clause of contract has been issued. | No |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Due to Site Dispute Hence EOT is recommended for sanction without penalty. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | EOT May be Applied from 5-7-2017 to 30-3-18, with penalty Rs. 3100-00 |

Assistant Engineer

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-92.

Chief Engineer
Yelahanka Zone, Bangalore-92.